CIVIL PRIME CONSULTANTS & ENGINEERS
(Project Management Services)
An ISO 9001-2015 Certified Company
Ph.No: 9535393237 / GST IN:29ALSPU0596Q1ZO

CACE/BBMP/EE/DIV/YLK/PMC/02/2021-22

ne of Work :Restoration and Improvements of Balance main and cross roads of genahalli , Harohalli , Kenchenahalli villages, Srinidhi layout, ISRO layout,KEB layout surrounding areas in ward no -02. of yelahanka Sub division (PACKAGE NO- BBMP, Bangalore.

ne of Client	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
tractor/Agency	:	**Sri. K Venkataraju, Contractor, Bangalore.**
mate Cost	:	Rs. 13.50 Cr.
e of Inspection	:	29.03.2022
us of Bill	:	1st and Part
he Presence of	:	(a) **Assistant Engineer (ward No.02),** BBMP, Bangalore.
	:	(b) **Mr. Rajath,** Engineer
		M/s. Civil Prime Consultants & Engineers

AE-2

A.E.E

.No	Description of the Item		Comments / observations
1	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No-27,I No-5.33)	:	Work done up to the billed quantity and Quality is satisfactory
2	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications(P.No-143 &136 ,I No-19.1&17.4& 17.1) 8km lead= 57+2.0x1.28x =77.48	:	Work done up to the billed quantity and Quality is satisfactory
3	KSRB 4-1.3 : Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM of machinery	:	Work done up to the billed quantity and Quality is satisfactory For CIVIL PRIME CONSULTANTS & ENGINEERS Authorised Signatory

AE-02

No.23, Shivakrupa CKM Road, Near Akai Public School, RMV 2nd Stage, Sanjay Nagar Bangalore-560094 Email:civilprimeconsultants@gmail.com

Sl.No	Description of the Item		Comments / observations
4	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of	:	Work done up to the billed quantity and Quality is satisfactory
5	KSRB M2200-6 Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and	:	Work done up to the billed quantity and Quality is satisfactory
6	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery,loading,unloading,lead and lift,transportation etc ,copmplete. (Data Rate)	:	Work done up to the billed quantity and Quality is satisfactory
7	Providing and fixing RCC precast cover slab of 230mm thick for drain in cement concrete 1:1.5:3 using graded granite jelly 20mm and down size with steel reinforcement, including form work, lift charges, curing and concrete finished surfaces on both sides etc, complete and as per drawing and the directions of Engineer in-	:	Work done up to the billed quantity and Quality is satisfactory
8	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills,	:	Work done up to the billed quantity and Quality is satisfactory
9	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and	:	Work done up to the billed quantity and Quality is satisfactory
10	KSRRB 800-1. Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8 (Page No.180. Iitem no.24.1 of KPWD S.R Bangalore Circle 2018-2019)	:	Work done up to the billed quantity and Quality is satisfactory

AE-2
A.E.E

For CIVIL PRIME CONSULTANTS & ENGINEERS

Authorised Signatory

AE-02

Sl.No	Description of the Item		Comments / observations
18	KSRRB 500-7. Providing and applying tack coat using 80/100 grade bitumen(VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications (P.No-161,I No-21.7)	:	Work done up to the billed quantity and Quality is satisfactory
19	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the	:	Work done up to the billed quantity and Quality is satisfactory
20	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface	:	Work done up to the billed quantity and Quality is satisfactory
21	KSRRB M800 Road markers/ Road stud , KSRRB M800-35. Supply and Installtion of Moulded Shank Raised Pavement Markers made of polycarbonate and ABS (Acrylonitrile Butadiene Styrene) moulded body and reflective panels with micro prismatic lens capable of providing total internal reflection of the light entering thie	:	Work done up to the billed quantity and Quality is satisfactory
22	KSRRB M200-24. Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials seperately complete as per	:	Work done up to the billed quantity and Quality is satisfactory

AE-2
A.E.E

For CIVIL PRIME CONSULTANTS & ENGINEERS

Authorised Signatory